





EXHIBIT 10

FACILITY BASELINE SCHEDULE












Activity	Start	End	Duration	Baseline	Current	Delta	Task Filter
UTL001100	01-Jan-08	27-Jan-08	61	UTL	UTL	0	COB-Provide geotechnical report
UTL001101	01-Jan-08	27-Jan-08	61	UTL	UTL	0	CLW-Provide geotechnical report
UTL001102	01-Jan-08	27-Jan-08	61	UTL	UTL	0	COM-Provide geotechnical report
UTL001103	01-Jan-08	27-Jan-08	61	UTL	UTL	0	COB-Provide geotechnical report
UTL001104	01-Jan-08	27-Jan-08	61	UTL	UTL	0	EPO-Provide geotechnical report
UTL001105	01-Jan-08	27-Jan-08	61	UTL	UTL	0	ETH-Provide geotechnical report
UTL001106	01-Jan-08	27-Jan-08	61	UTL	UTL	0	ETO-Provide geotechnical report
UTL001107	01-Jan-08	27-Jan-08	61	UTL	UTL	0	EVF-Provide geotechnical report
UTL001108	01-Jan-08	27-Jan-08	61	UTL	UTL	0	GW-Provide geotechnical report
UTL001109	01-Jan-08	27-Jan-08	61	UTL	UTL	0	HCC-Provide geotechnical report
UTL001110	01-Jan-08	27-Jan-08	61	UTL	UTL	0	LSC-Provide geotechnical report
UTL001111	01-Jan-08	27-Jan-08	61	UTL	UTL	0	LOC-Provide geotechnical report
UTL001112	01-Jan-08	27-Jan-08	61	UTL	UTL	0	MWS-Provide geotechnical report
UTL001113	01-Jan-08	27-Jan-08	61	UTL	UTL	0	PH-Provide geotechnical report
UTL001114	01-Jan-08	27-Jan-08	61	UTL	UTL	0	QWS-Provide geotechnical report
UTL001115	01-Jan-08	27-Jan-08	61	UTL	UTL	0	SBC-Provide geotechnical report
UTL001116	01-Jan-08	27-Jan-08	61	UTL	UTL	0	SHL-Provide geotechnical report
UTL001117	01-Jan-08	27-Jan-08	61	UTL	UTL	0	SPS-Provide geotechnical report
UTL001118	01-Jan-08	27-Jan-08	61	UTL	UTL	0	TOW-Provide geotechnical report
UTL001119	01-Jan-08	27-Jan-08	61	UTL	UTL	0	TOS-Provide geotechnical report
UTL001120	01-Jan-08	27-Jan-08	61	UTL	UTL	0	VER-Provide geotechnical report
UTL001121	01-Jan-08	27-Jan-08	61	UTL	UTL	0	XOM-Provide geotechnical report
UTL001122	01-Jan-08	27-Jan-08	61	UTL	UTL	0	ATL-Complete utility relocation design
UTL001123	01-Jan-08	27-Jan-08	61	UTL	UTL	0	BB-Complete utility relocation design
UTL001124	01-Jan-08	27-Jan-08	61	UTL	UTL	0	BR-Complete utility relocation design
UTL001125	01-Jan-08	27-Jan-08	61	UTL	UTL	0	CC-Complete utility relocation design
UTL001126	01-Jan-08	27-Jan-08	61	UTL	UTL	0	CDW-Complete utility relocation design
UTL001127	01-Jan-08	27-Jan-08	61	UTL	UTL	0	COM-Complete utility relocation design
UTL001128	01-Jan-08	27-Jan-08	61	UTL	UTL	0	COB-Complete utility relocation design
UTL001129	01-Jan-08	27-Jan-08	61	UTL	UTL	0	EPO-Complete utility relocation design
UTL001130	01-Jan-08	27-Jan-08	61	UTL	UTL	0	ETH-Complete utility relocation design
UTL001131	01-Jan-08	27-Jan-08	61	UTL	UTL	0	ETO-Complete utility relocation design
UTL001132	01-Jan-08	27-Jan-08	61	UTL	UTL	0	EVF-Complete utility relocation design
UTL001133	01-Jan-08	27-Jan-08	61	UTL	UTL	0	GW-Complete utility relocation design
UTL001134	01-Jan-08	27-Jan-08	61	UTL	UTL	0	HCC-Complete utility relocation design
UTL001135	01-Jan-08	27-Jan-08	61	UTL	UTL	0	LSC-Complete utility relocation design
UTL001136	01-Jan-08	27-Jan-08	61	UTL	UTL	0	LOC-Complete utility relocation design
UTL001137	01-Jan-08	27-Jan-08	61	UTL	UTL	0	MWS-Complete utility relocation design
UTL001138	01-Jan-08	27-Jan-08	61	UTL	UTL	0	PH-Complete utility relocation design
UTL001139	01-Jan-08	27-Jan-08	61	UTL	UTL	0	QWS-Complete utility relocation design
UTL001140	01-Jan-08	27-Jan-08	61	UTL	UTL	0	SBC-Complete utility relocation design
UTL001141	01-Jan-08	27-Jan-08	61	UTL	UTL	0	SHL-Complete utility relocation design
UTL001142	01-Jan-08	27-Jan-08	61	UTL	UTL	0	SPS-Complete utility relocation design
UTL001143	01-Jan-08	27-Jan-08	61	UTL	UTL	0	TOW-Complete utility relocation design
UTL001144	01-Jan-08	27-Jan-08	61	UTL	UTL	0	TOS-Complete utility relocation design
UTL001145	01-Jan-08	27-Jan-08	61	UTL	UTL	0	VER-Complete utility relocation design
UTL001146	01-Jan-08	27-Jan-08	61	UTL	UTL	0	XOM-Complete utility relocation design
UTL001147	01-Jan-08	27-Jan-08	61	UTL	UTL	0	ATL-CCDA (confirm w/ roadway design)
UTL001148	01-Jan-08	27-Jan-08	61	UTL	UTL	0	BB-CCDA (confirm w/ roadway design)
UTL001149	01-Jan-08	27-Jan-08	61	UTL	UTL	0	BR-CCDA (confirm w/ roadway design)
UTL001150	01-Jan-08	27-Jan-08	61	UTL	UTL	0	CC-CCDA (confirm w/ roadway design)
UTL001151	01-Jan-08	27-Jan-08	61	UTL	UTL	0	CDW-CCDA (confirm w/ roadway design)
UTL001152	01-Jan-08	27-Jan-08	61	UTL	UTL	0	COM-CCDA (confirm w/ roadway design)
UTL001153	01-Jan-08	27-Jan-08	61	UTL	UTL	0	COB-CCDA (confirm w/ roadway design)
UTL001154	01-Jan-08	27-Jan-08	61	UTL	UTL	0	EPO-CCDA (confirm w/ roadway design)
UTL001155	01-Jan-08	27-Jan-08	61	UTL	UTL	0	ETH-CCDA (confirm w/ roadway design)
UTL001156	01-Jan-08	27-Jan-08	61	UTL	UTL	0	ETO-CCDA (confirm w/ roadway design)
UTL001157	01-Jan-08	27-Jan-08	61	UTL	UTL	0	EVF-CCDA (confirm w/ roadway design)
UTL001158	01-Jan-08	27-Jan-08	61	UTL	UTL	0	GW-CCDA (confirm w/ roadway design)
UTL001159	01-Jan-08	27-Jan-08	61	UTL	UTL	0	HCC-CCDA (confirm w/ roadway design)
UTL001160	01-Jan-08	27-Jan-08	61	UTL	UTL	0	LSC-CCDA (confirm w/ roadway design)
UTL001161	01-Jan-08	27-Jan-08	61	UTL	UTL	0	LOC-CCDA (confirm w/ roadway design)
UTL001162	01-Jan-08	27-Jan-08	61	UTL	UTL	0	MWS-CCDA (confirm w/ roadway design)
UTL001163	01-Jan-08	27-Jan-08	61	UTL	UTL	0	PH-CCDA (confirm w/ roadway design)
UTL001164	01-Jan-08	27-Jan-08	61	UTL	UTL	0	QWS-CCDA (confirm w/ roadway design)
UTL001165	01-Jan-08	27-Jan-08	61	UTL	UTL	0	SBC-CCDA (confirm w/ roadway design)
UTL001166	01-Jan-08	27-Jan-08	61	UTL	UTL	0	SHL-CCDA (confirm w/ roadway design)
UTL001167	01-Jan-08	27-Jan-08	61	UTL	UTL	0	SPS-CCDA (confirm w/ roadway design)
UTL001168	01-Jan-08	27-Jan-08	61	UTL	UTL	0	TOW-CCDA (confirm w/ roadway design)
UTL001169	01-Jan-08	27-Jan-08	61	UTL	UTL	0	TOS-CCDA (confirm w/ roadway design)
UTL001170	01-Jan-08	27-Jan-08	61	UTL	UTL	0	VER-CCDA (confirm w/ roadway design)
UTL001171	01-Jan-08	27-Jan-08	61	UTL	UTL	0	XOM-CCDA (confirm w/ roadway design)








Activity	Start	End	Duration	Category	Notes
WAT-5A-08	01/01/07	01/01/07	1	WAT	...
WAT-5A-09	01/01/07	01/01/07	1	WAT	...
WAT-5A-10	01/01/07	01/01/07	1	WAT	...
WAT-5A-11	01/01/07	01/01/07	1	WAT	...
WAT-5A-12	01/01/07	01/01/07	1	WAT	...
WAT-5A-13	01/01/07	01/01/07	1	WAT	...
WAT-5A-14	01/01/07	01/01/07	1	WAT	...
WAT-5A-15	01/01/07	01/01/07	1	WAT	...
WAT-5A-16	01/01/07	01/01/07	1	WAT	...
WAT-5A-17	01/01/07	01/01/07	1	WAT	...
WAT-5A-18	01/01/07	01/01/07	1	WAT	...
WAT-5A-19	01/01/07	01/01/07	1	WAT	...
WAT-5A-20	01/01/07	01/01/07	1	WAT	...
WAT-5A-21	01/01/07	01/01/07	1	WAT	...
WAT-5A-22	01/01/07	01/01/07	1	WAT	...
WAT-5A-23	01/01/07	01/01/07	1	WAT	...
WAT-5A-24	01/01/07	01/01/07	1	WAT	...
WAT-5A-25	01/01/07	01/01/07	1	WAT	...
WAT-5A-26	01/01/07	01/01/07	1	WAT	...
WAT-5A-27	01/01/07	01/01/07	1	WAT	...
WAT-5A-28	01/01/07	01/01/07	1	WAT	...
WAT-5A-29	01/01/07	01/01/07	1	WAT	...
WAT-5A-30	01/01/07	01/01/07	1	WAT	...
WAT-5A-31	01/01/07	01/01/07	1	WAT	...
WAT-5A-32	01/01/07	01/01/07	1	WAT	...
WAT-5A-33	01/01/07	01/01/07	1	WAT	...
WAT-5A-34	01/01/07	01/01/07	1	WAT	...
WAT-5A-35	01/01/07	01/01/07	1	WAT	...
WAT-5A-36	01/01/07	01/01/07	1	WAT	...
WAT-5A-37	01/01/07	01/01/07	1	WAT	...
WAT-5A-38	01/01/07	01/01/07	1	WAT	...
WAT-5A-39	01/01/07	01/01/07	1	WAT	...
WAT-5A-40	01/01/07	01/01/07	1	WAT	...
WAT-5A-41	01/01/07	01/01/07	1	WAT	...
WAT-5A-42	01/01/07	01/01/07	1	WAT	...
WAT-5A-43	01/01/07	01/01/07	1	WAT	...
WAT-5A-44	01/01/07	01/01/07	1	WAT	...
WAT-5A-45	01/01/07	01/01/07	1	WAT	...
WAT-5A-46	01/01/07	01/01/07	1	WAT	...
WAT-5A-47	01/01/07	01/01/07	1	WAT	...
WAT-5A-48	01/01/07	01/01/07	1	WAT	...
WAT-5A-49	01/01/07	01/01/07	1	WAT	...
WAT-5A-50	01/01/07	01/01/07	1	WAT	...
WAT-5A-51	01/01/07	01/01/07	1	WAT	...
WAT-5A-52	01/01/07	01/01/07	1	WAT	...
WAT-5A-53	01/01/07	01/01/07	1	WAT	...
WAT-5A-54	01/01/07	01/01/07	1	WAT	...
WAT-5A-55	01/01/07	01/01/07	1	WAT	...
WAT-5A-56	01/01/07	01/01/07	1	WAT	...
WAT-5A-57	01/01/07	01/01/07	1	WAT	...
WAT-5A-58	01/01/07	01/01/07	1	WAT	...
WAT-5A-59	01/01/07	01/01/07	1	WAT	...
WAT-5A-60	01/01/07	01/01/07	1	WAT	...
WAT-5A-61	01/01/07	01/01/07	1	WAT	...
WAT-5A-62	01/01/07	01/01/07	1	WAT	...
WAT-5A-63	01/01/07	01/01/07	1	WAT	...
WAT-5A-64	01/01/07	01/01/07	1	WAT	...
WAT-5A-65	01/01/07	01/01/07	1	WAT	...
WAT-5A-66	01/01/07	01/01/07	1	WAT	...
WAT-5A-67	01/01/07	01/01/07	1	WAT	...
WAT-5A-68	01/01/07	01/01/07	1	WAT	...
WAT-5A-69	01/01/07	01/01/07	1	WAT	...
WAT-5A-70	01/01/07	01/01/07	1	WAT	...
WAT-5A-71	01/01/07	01/01/07	1	WAT	...
WAT-5A-72	01/01/07	01/01/07	1	WAT	...
WAT-5A-73	01/01/07	01/01/07	1	WAT	...
WAT-5A-74	01/01/07	01/01/07	1	WAT	...
WAT-5A-75	01/01/07	01/01/07	1	WAT	...
WAT-5A-76	01/01/07	01/01/07	1	WAT	...
WAT-5A-77	01/01/07	01/01/07	1	WAT	...
WAT-5A-78	01/01/07	01/01/07	1	WAT	...
WAT-5A-79	01/01/07	01/01/07	1	WAT	...
WAT-5A-80	01/01/07	01/01/07	1	WAT	...
WAT-5A-81	01/01/07	01/01/07	1	WAT	...
WAT-5A-82	01/01/07	01/01/07	1	WAT	...
WAT-5A-83	01/01/07	01/01/07	1	WAT	...
WAT-5A-84	01/01/07	01/01/07	1	WAT	...
WAT-5A-85	01/01/07	01/01/07	1	WAT	...
WAT-5A-86	01/01/07	01/01/07	1	WAT	...
WAT-5A-87	01/01/07	01/01/07	1	WAT	...
WAT-5A-88	01/01/07	01/01/07	1	WAT	...
WAT-5A-89	01/01/07	01/01/07	1	WAT	...
WAT-5A-90	01/01/07	01/01/07	1	WAT	...
WAT-5A-91	01/01/07	01/01/07	1	WAT	...
WAT-5A-92	01/01/07	01/01/07	1	WAT	...
WAT-5A-93	01/01/07	01/01/07	1	WAT	...
WAT-5A-94	01/01/07	01/01/07	1	WAT	...
WAT-5A-95	01/01/07	01/01/07	1	WAT	...
WAT-5A-96	01/01/07	01/01/07	1	WAT	...
WAT-5A-97	01/01/07	01/01/07	1	WAT	...
WAT-5A-98	01/01/07	01/01/07	1	WAT	...
WAT-5A-99	01/01/07	01/01/07	1	WAT	...
WAT-5A-100	01/01/07	01/01/07	1	WAT	...



█ Primary Baseline
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone
▶ Summary








■ Primary Baseline
 ■ Actual Work
 ■ Remaining Work
 ■ Critical Remaining Work
 ◆ Milestone
 ▶ Summary

TASK filter: All Activities

Page 28 of 40

© Primavera Systems, Inc.




Legend: Primary Baseline (Green), Actual Work (Red), Remaining Work (Blue)

Summary: Remaining Work, Critical Remaining Work, Milestone, Summary


Page 31 of 40

TASK filter: All Activities

© Primavera Systems, Inc.



█ Primary Baseline
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone
↔ Summary




Legend:


- Primary Baseline (Green bar)
- Actual Work (Blue bar)
- Critical Remaining Work (Red bar)
- Milestone (Diamond symbol)

TASK filter: All Activities

Page 33 of 40

© Primavera Systems, Inc.





TASK filter: All Activities

Page 38 of 40

Primary Baseline Remaining Work Critical Remaining Work Milestone Summary

